

Nr	Name	Anfang	Ende	Dauer(AT)	Dauer	Gantt Chart																														
						27. KW	28. KW	29. KW	30. KW	31. KW	32. KW	33. KW	34. KW	35. KW																						
1	<input type="checkbox"/> Dornheckenweg	Mo, 01.07.19	Mi, 27.11.19	105 Tage	150 Tage	[Gantt bar from 01.07.19 to 27.11.19]																														
2	<input type="checkbox"/> Hauptleitung Wasserleitung	Mo, 01.07.19	Fr, 12.07.19	10 Tage	12 Tage	[Gantt bar from 01.07.19 to 12.07.19]																														
3	<input type="checkbox"/> Wasserleitung 2 Baubschnitt	Mo, 16.09.19	Mo, 28.10.19	30 Tage	43 Tage	[Gantt bar from 16.09.19 to 28.10.19]																														
4	<input type="checkbox"/> Hausanschlüsse Umbindung	Mo, 28.10.19	Mi, 27.11.19	21 Tage	31 Tage	[Gantt bar from 28.10.19 to 27.11.19]																														
5	<input type="checkbox"/> Berstlining	Mo, 15.07.19	Di, 20.08.19	27 Tage	37 Tage	[Gantt bar from 15.07.19 to 20.08.19]																														
6	<input type="checkbox"/> Tiefbauarbeiten Kopflöcher	Mo, 15.07.19	Mi, 24.07.19	8 Tage	10 Tage	[Gantt bar from 15.07.19 to 24.07.19]																														
7	<input type="checkbox"/> Berstlining	Mi, 24.07.19	Di, 20.08.19	20 Tage	28 Tage	[Gantt bar from 24.07.19 to 20.08.19]																														
8	<input type="checkbox"/> Broicherstraße	Mo, 15.07.19	Fr, 13.09.19	45 Tage	61 Tage	[Gantt bar from 15.07.19 to 13.09.19]																														
9	<input type="checkbox"/> Wasserleitung	Mo, 15.07.19	Fr, 09.08.19	20 Tage	26 Tage	[Gantt bar from 15.07.19 to 09.08.19]																														
10	<input type="checkbox"/> Einbindung herstellen	Mo, 12.08.19	Do, 15.08.19	4 Tage	4 Tage	[Gantt bar from 12.08.19 to 15.08.19]																														
11	<input type="checkbox"/> Wasserprobe	Di, 16.07.19	Mo, 22.07.19	5 Tage	7 Tage	[Gantt bar from 16.07.19 to 22.07.19]																														
12	<input type="checkbox"/> Hausanschlüsse Umbindung	Fr, 23.08.19	Fr, 13.09.19	16 Tage	22 Tage	[Gantt bar from 23.08.19 to 13.09.19]																														
13																																				
14																																				

Nr	Name	Anfang	Ende	Dauer(AT)	Dauer	Nov 2019																													
						44. KW			45. KW							46. KW							47. KW							48. KW					
						1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30
1	<input type="checkbox"/> Dornheckenweg	Mo, 01.07.19	Mi, 27.11.19	105 Tage	150 Tage	[Timeline bar from 01.07.19 to 27.11.19]																													
2	<input type="checkbox"/> Hauptleitung Wassernetzleitung	Mo, 01.07.19	Fr, 12.07.19	10 Tage	12 Tage	[Timeline bar from 01.07.19 to 12.07.19]																													
3	<input type="checkbox"/> Wassernetzleitung 2 Baubschnitt	Mo, 16.09.19	Mo, 28.10.19	30 Tage	43 Tage	[Timeline bar from 16.09.19 to 28.10.19]																													
4	<input type="checkbox"/> Hausanschlüsse Umbindung	Mo, 28.10.19	Mi, 27.11.19	21 Tage	31 Tage	[Timeline bar from 28.10.19 to 27.11.19]																													
5	<input type="checkbox"/> Berstlining	Mo, 15.07.19	Di, 20.08.19	27 Tage	37 Tage	[Timeline bar from 15.07.19 to 20.08.19]																													
6	<input type="checkbox"/> Tiefbauarbeiten Kopflöcher	Mo, 15.07.19	Mi, 24.07.19	8 Tage	10 Tage	[Timeline bar from 15.07.19 to 24.07.19]																													
7	<input type="checkbox"/> Berstlining	Mi, 24.07.19	Di, 20.08.19	20 Tage	28 Tage	[Timeline bar from 24.07.19 to 20.08.19]																													
8	<input type="checkbox"/> Broicherstraße	Mo, 15.07.19	Fr, 13.09.19	45 Tage	61 Tage	[Timeline bar from 15.07.19 to 13.09.19]																													
9	<input type="checkbox"/> Wassernetzleitung	Mo, 15.07.19	Fr, 09.08.19	20 Tage	26 Tage	[Timeline bar from 15.07.19 to 09.08.19]																													
10	<input type="checkbox"/> Einbindung herstellen	Mo, 12.08.19	Do, 15.08.19	4 Tage	4 Tage	[Timeline bar from 12.08.19 to 15.08.19]																													
11	<input type="checkbox"/> Wasserprobe	Di, 16.07.19	Mo, 22.07.19	5 Tage	7 Tage	[Timeline bar from 16.07.19 to 22.07.19]																													
12	<input type="checkbox"/> Hausanschlüsse Umbindung	Fr, 23.08.19	Fr, 13.09.19	16 Tage	22 Tage	[Timeline bar from 23.08.19 to 13.09.19]																													
13																																			
14																																			

Buß- und Bettag

Projektende